

Corps of Engineers Reservoir Update – 26 Sep 2022 (Before Ian)

- Falls**
 - Drought Contingency Plan in effect
 - 2 ft below guide curve
 - 63% WQ storage / 89% WS storage
 - coordinated reduction in Clayton flow target from 254 to 225 cfs (normal reduction to 184 cfs in Nov; may request to implement sooner)
- Jordan**
 - Drought Contingency Plan in effect
 - 1.75 ft below guide curve
 - 77% WQ storage / 98% WS storage
 - prescribed reduction in Lillington flow target per WCP (WQ<80%)
- JH Kerr**
 - Minimum Energy operations
 - 0.25 ft below guide curve
- WK Scott**
 - Normal operations (0.1 ft below guide curve)

Anticipating FLOOD OPERATIONS at ALL projects based on rainfall forecast for Ian